



# Construction Update

Project Update | Folkestone at the Promenade

August 17, 2012

## Construction | Schedule

1. Pile driving operations are 69% complete.
2. Superior Block foundations walls and columns will continue for the next 3 weeks.
3. The first elevated floor construction will begin next week, at Superior Block.
4. Pile driving operations will continue at the North Block for the next 4 weeks.
5. Private roadway construction will begin in September, with soil corrections.

Welcome to the latest edition of the Folkestone project news letter!

The soils correction work at the East Infiltration basin is now complete.

We began excavation for the foundations of the North Block this week.

We have placed a total to date, of 1,570 cubic yards of concrete.

To date, we have driven 720 piles, to an average depth of 107', for a total length of 110,000 lineal feet of steel pipe, or nearly 21 miles. This equals 1,600 tons of steel.

Tower Crane #2, servicing the North Block construction was installed last week.



Adolfson & Peterson Construction

## Construction Contact



**Tom Dykhoff**  
Senior Superintendent

(612) 865-0247  
tdykhoff@a-p.com