Construction Update

Project Update | Folkestone at the Promenade

September 19, 2012

Welcome to the latest edition of the Folkestone project news letter!

Superior Block:

We have placed the first 2 sections of the first level, structural floors, and are nearing completion of the foundation work.

North Block:

We have placed 30% of the foundations, and excavation of the building is 75% complete.

We have placed a total to date, 3,215 cubic yards of concrete, and 305 tons of reinforcing steel bar.

To date, we have driven 1,245 piles, to an average depth of 110', for a total length of nearly 27 miles. This equals 1,941 tons of steel pipe.

Geothermal pile installed thus far contain about 12.5 miles of plastic tubing .

Construction|Schedule

1. Pile driving operations are 82% complete.
2. Superior Block elevated structural floors have begun, and will continue thru November.
3. North Block elevated structural floors will begin In 2 weeks.
4. Pile driving operations will continue at the roadway construction for the next 8 weeks.
5. Photo represents site progress as of September 8, 2012.>>>>>>>>>>

Construction Contact

Tom Dykhoff
Senior Superintendent

(612) 865-0247
tdykhoff@a-p.com